## Mitigation Monitoring and Reporting Program 547 Airport Boulevard Project Initial Study/Mitigated Negative Declaration

October 13, 2020

Public Resources Code Section 21081.6 requires the implementation of mitigation measures identified in environmental review documents prepared in accordance with CEQA after a project is approved. Thus, this Mitigation Monitoring and Reporting Program (MMRP) has been prepared to ensure compliance with the adopted mitigation measures for the 547 Airport Blvd Initial Study/Mitigated Negative Declaration.

The City of Watsonville is the agency responsible for implementation of the mitigation measures identified in the Initial Study/Mitigated Negative Declaration. This MMRP provides the City with a convenient mechanism for quickly reviewing all the mitigation measures including the ability to focus on select information such as timing. The MMRP identifies the timeframe in which the required mitigation measure must be monitored and the monitoring/enforcement agency.

This page intentionally blank

## 547 Airport Boulevard Initial Study/Mitigated Negative Declaration Mitigation Monitoring and Reporting Program

			l
Mitigation Measure	Time Frame/ Monitoring Milestone	Enforcement Agency	Implemented? (Date, Signature, Notes)
BIOLOGICAL RESOURCES	Ţ	3 ,	
	Prior to issuance building permits, removal of trees, and initiation of construction.	Community Development Division	(Date, Signature, Notes)
biologist shall conduct a habitat assessment and preconstruction nesting			
survey for nesting bird species no more than seven (7) days prior to initiation of work. A qualified wildlife biologist is an individual who			
possesses, at a minimum, a bachelor's or advanced degree, from an			
accredited university, with a major in biology, zoology, wildlife biology,			

3

			Implemented?
Mitigation Measure	Time Frame/ Monitoring Milestone	Enforcement Agency	(Date, Signature, Notes)
natural resources science, or a closely related scientific discipline, at least			
two years of field experience in the biology and natural history of local			
plant, fish, and wildlife resources present at the development site, and			
knowledge of state and federal laws regarding the protection of sensitive			
and endangered species. The qualified biologist conducting the surveys			
shall be familiar with the breeding behaviors and nest structures of birds			
known to nest in the project site. Surveys shall be conducted at the			
appropriate times of day during periods of peak activity (i.e., early morning			
or dusk) and shall be of sufficient duration to observe movement patterns.			
Surveys shall be conducted within the project area and 250 feet of the			
construction limits for nesting non-raptors and 1,000 feet for nesting			
raptors, as feasible. If the survey area is found to be absent of nesting			
birds, no further mitigation would be required. However, if project activities			
are delayed by more than seven (7) days, an additional nesting bird			
survey shall be performed.			
c) If pre-construction nesting bird surveys result in the location of			
active nests, no site disturbance (including but not limited to equipment			
staging, fence installation, clearing, grubbing, vegetation removal, fence			
installation, demolition, and grading), shall take place within the buffer			
zone established under BIO-2. Monitoring, by a qualified biologist, shall			
be required to ensure compliance with the relevant California Fish and			
Game Code requirements. Monitoring dates and findings shall be			
documented. Active nests found inside the limits of the buffer zones or			
nests within the vicinity of the project site showing signs of distress from			
Project activity, as determined by the qualified biologist, shall be monitored			
daily during the duration of the project for changes in breeding behavior. If			
changes in behavior are observed (e.g., distress, disruptions), the buffer			
shall be immediately adjusted by the qualified biologist until no further			
interruptions to breeding behavior are detected. The nest protection			
buffers may be reduced if the qualified biologist determines in compliance			
with CDFW permit requirements (if any) that construction activities would			
not be likely to adversely affect the nest. If buffers are reduced, twice			
weekly monitoring may need to be conducted to confirm that construction			
activity is not resulting in detectable adverse effects on nesting birds or			
their young. The qualified biologist may implement an alternative			
monitoring schedule depending on the construction activity, season, and			
species potentially subject to impact, subject to compliance with CDFW			

Mitigation Measure	Time Frame/ Monitoring Milestone	Enforcement Agency	Implemented? (Date, Signature, Notes)
permits (if any). Construction shall not commence within the prescribed buffer areas until a qualified biologist has determined that the young have fledged or the nest site is otherwise no longer in use. A report of the findings will be prepared by a qualified biologist and submitted to the City prior to the initiation of construction-related activities that have the potential to disturb any active nests during the nesting season.  d) City staff will not issue permits for ground disturbing activities until after the site has been surveyed by a qualified biologist to ensure that no active nest disturbance or destruction will occur as a result of the project. If necessary, nest protection buffers will be fenced off and active nest monitoring will be initiated prior to permit issuance.			
Mitigation Measure BIO-2: Active Nest Buffer. The applicant shall designate active nests as "Ecologically Sensitive Areas" (ESA) and protect the nest (while occupied) during project activities with the establishment of a fence barrier surrounding the nest site.  a) Buffer distances for bird nests should be site specific and an appropriate distance, as determined by the qualified biologist. The buffer distances should be specified to protect the bird's normal behavior to	Prior to issuance of construction permits, removal of trees, and initiation of construction.  During construction activity.  Submission of report following completion of monitoring	Community Development Division  CDFW	
prevent nesting failure or abandonment. b) The qualified biologist shall have authority to order the cessation of all nearby project activities if the nesting birds exhibit abnormal behavior which may cause reproductive failure (nest abandonment and loss of eggs and/or young) until an appropriate buffer is established. c) Typical protective buffers between each identified nest site and construction site are as follows: 1) 300 feet for hawks, owls and eagles; 2) 50 feet for passerines.			
d) The qualified biologist shall monitor the behavior of the birds (e.g., adults and young, when present) at the nest site to ensure that they are not disturbed by project activities.  e) Nest monitoring shall continue during project work until the young have completely left the nest site; as determined by the qualified biologist. f) No habitat removal or modification shall occur within the ESA-fenced nest zone until the young have fully fledged and will no longer be adversely affected by the project.			

Mitigation Measure	Time Frame/ Monitoring Milestone	Enforcement Agency	Implemented? (Date, Signature, Notes)
CULTURAL RESOURCES			
Mitigation Measure CUL-1: Conduct Archaeological Sensitivity Training for Construction Personnel. The Applicant shall retain a qualified professional archaeologist who meets U.S. Secretary of the Interior's Professional Qualifications and Standards to conduct an archaeological sensitivity training for construction personnel prior to commencement of excavation activities. The training session shall be carried out by a cultural resource professional with expertise in archaeology, who meets the U.S. Secretary of the Interior's Professional Qualifications and Standards. The Applicant and/or qualified professional archaeologist shall propose a date for scheduling the training at the preconstruction meeting with City staff. The Applicant shall notify the City at least 48 hours before holding the training and keep a log of all attendees. The training session shall include a handout and shall focus on how to identify archaeological resources that may be encountered during earthmoving activities and the procedures to be followed in such an event, the duties of archaeological monitors, and the general steps a qualified professional archaeologist would follow in conducting a salvage investigation, if one is necessary.	Prior to issuance of grading permits	Community Development Department	

Mitigation Measure	Time Frame/ Monitoring Milestone	Enforcement Agency	Implemented? (Date, Signature, Notes)
Mitigation Measure CUL-2: Cease Ground-Disturbing Activities and Implement Treatment Plan if Archaeological Resources Are Encountered. In the event archaeological resources are unearthed during ground-disturbing activities, all ground-disturbing activities within 50 feet of the find shall be halted so that the find can be evaluated. Ground moving activities shall not be allowed to continue until a qualified archaeologist has examined the newly discovered artifact(s) and has evaluated the area of the find. All archaeological resources unearthed by project construction activities shall be evaluated by a qualified professional archaeologist, who meets the U.S. Secretary of the Interior's Professional Qualifications and Standards. In the event that the newly discovered artifacts are determined to be prehistoric, Native American Tribes/Individuals shall be contacted and consulted, and Native American construction monitoring shall be initiated.  Because it is possible for a lead agency to determine that an artifact is considered significant to a local tribe (and thus be a significant resource under CEQA), all Native American artifacts (tribal finds) shall be considered as a significant Tribal Cultural Resource, pursuant to PRC 21074 until the lead agency has enough evidence to make a determination of significance. The City shall coordinate with the archaeologist to develop an appropriate treatment plan for the resources. The plan may include implementation of archaeological data recovery excavations to address treatment of the resource along with subsequent laboratory processing and analysis. If appropriate, the archaeologist may introduce archaeological monitoring on the site. An archaeological report will be written detailing all archaeological finds and submitted to the City and the Northwest Information Center.	Time Frame/ Monitoring Milestone  During construction	Community Development Department	

Mitigation Measure GEOLOGY and SOILS	Time Frame/ Monitoring Milestone	Enforcement Agency	Implemented? (Date, Signature, Notes)
GEO-1: California Building Code. All construction activities shall meet the California Building Code regulations for seismic safety. Construction plans shall be subject to review and approval of the City prior to the issuance of a building permit. All work shall be subject to inspection by the City and must conform to all applicable code requirements and approved improvement plans prior to final inspection approval or the issuance of a certificate of occupancy. The Applicant shall be responsible for notifying construction contractors about California Building Code regulations for seismic safety.	Prior to issuance of building permits	Building Department	
Mitigation Measure GEO-2: Erosion and Sediment Control Plan or Stormwater Pollution Prevention—Control Plan. The Applicant shall submit an Erosion and Sediment Control Plan or Finalized Stormwater Pollution Prevention—Control Plan prepared by a registered professional engineer or qualified stormwater pollution prevention plan developer as an integral part of the grading plan. The Plan shall be subject to review and approval of the City prior to the issuance of a grading permit. The Plan shall include all erosion control measures to be used during construction, including run-on control, sediment control, and pollution control measures for the entire site to prevent discharge of sediment and contaminants into the drainage system. The Plan shall include the following measures as applicable:	Prior to issuance of grading permits	Community Development Department	
a) Throughout the construction process, ground disturbance shall be minimized, and existing vegetation shall be retained to the extent possible to reduce soil erosion. All construction and grading activities, including short-term needs (equipment staging areas, storage areas and field office locations) shall minimize the amount of land area disturbed. Whenever possible, existing disturbed areas shall be used for such purposes.			
b) All drainage ways, wetland areas and creek channels shall be protected from silt and sediment in storm runoff using appropriate BMPs such as silt fences, diversion berms and check dams. Fill slopes shall be stabilized and covered when appropriate. All exposed surface areas shall be mulched and reseeded. All cut and fill slopes shall be protected with			

Mitigation Measure hay mulch and/or erosion control blankets, as appropriate.	Time Frame/ Monitoring Milestone	Enforcement Agency	Implemented? (Date, Signature, Notes)
c) All erosion control measures shall be installed according to the approved plans prior to the onset of the rainy season but no later than October 15th. Erosion control measures shall remain in place until the end of the rainy season but may not be removed before April 15th. The applicant shall be responsible for notifying construction contractors about erosion control requirement.			
d) Example design standards for erosion and sediment control include, but are not limited to, the following: avoiding disturbance in especially erodible areas; minimizing disturbance on slopes exceeding 30 percent; using berms, swales, ditches, vegetative filter strips, and catchbasins to prevent the escape of sediment from the site; conducting development in increments; and planting bare soils to restore vegetative cover.			
e) The applicant will also develop an inspection program to evaluate if there is any significant on-site erosion as a result of the rainfall. If there were problem areas at the site, recommendations will be made to improve methods to manage on-site erosion.			
Mitigation Measure GEO-3: Conduct Paleontological Sensitivity Training for Construction Personnel. The Applicant shall retain a professional paleontologist, who meets the qualifications set forth by the Society of Vertebrate Paleontology and shall conduct a paleontological sensitivity training for construction personnel prior to commencement of excavation activities. The Applicant and/or qualified professional paleontologist shall propose a date for scheduling the training at the preconstruction meeting with City staff. The Applicant shall notify the City at least 48 hours before holding the training and keep a log of all attendees. The training will include a handout and will focus on how to identify paleontological resources that may be encountered during earthmoving activities and the procedures to be followed in such an event, the duties of paleontological monitors, notification and other procedures to follow upon discovery of resources, and the general steps a qualified professional paleontologist would follow in conducting a salvage investigation if one is necessary.	Before construction	Community Development Department	

Mitigation Measure	Time Frame/ Monitoring Milestone	Enforcement Agency	Implemented? (Date, Signature, Notes)
GEO-4: Cease Ground-Disturbing Activities and Implement Treatment Plan if Paleontological Resources Are Encountered. If paleontological resources and or unique geological features are unearthed during ground-disturbing activities, ground-disturbing activities shall be halted or diverted away from the vicinity of the find so that the find can be evaluated. A buffer area of at least 50 feet shall be established around the find where construction activities shall not be allowed to continue until appropriate paleontological treatment plan has been approved by the Applicant and the City. Work shall be allowed to continue outside of the buffer area. The Applicant and City shall coordinate with a professional paleontologist, who meets the qualifications set forth by the Society of Vertebrate Paleontology, to develop an appropriate treatment plan for the resources. Treatment may include implementation of paleontological salvage excavations to remove the resource along with subsequent laboratory processing and analysis or preservation in place. At the paleontologist's discretion and to reduce construction delay, the grading and excavation contractor shall assist in removing rock samples for initial processing.	During Construction	Community Development Department	
HAZARDS and HAZARDOUS MATERIALS			
Mitigation Measure HAZ-1: Asbestos Containing Materials. Per recommendations in the Phase I Environmental Site Assessment (ESA) performed for the project site, prior to any redevelopment or demolition activities the Applicant shall: (1) survey the existing on-site structures for the presence of asbestos containing materials (to be conducted by an OSHA-certified inspector); and (2) if building elements containing any amount of asbestos are present, prepare a written Asbestos Abatement Plan describing activities and procedures for removal, handling, and disposal of these building elements using EPA- and/or OSHA-approved procedures, work practices, and engineering controls.	Before demolition	Community Development Department	
Mitigation Measure HAZ-2: Consult with a Lead Risk Assessor. The Applicant shall consult with a lead risk assessor to determine the options	Before demolition	Community Development Department	
City of Watsonville	10	1 '': 10: 1	547 Airport Blvd Project

Mitigation Measure  for control of possible LBP hazards. If present, the lead-based paint shall be removed and disposed of following lead abatement performance standards included in the U.S. Department of Housing and Urban Development Guidelines for Evaluation and Control of Lead-Based Paint program, in compliance with Title 8 California Code of Regulations (including Section 1532.1).  NOISE	Time Frame/ Monitoring Milestone	Enforcement Agency	Implemented? (Date, Signature, Notes)
Mitigation Measure NOISE-1: Construction Noise Control Best Management Practices: The City shall require the Applicant to incorporate the following construction noise best management practices into all applicable project bid, design, and engineering documents:	During Construction	Community Development Department	
<ol> <li>Construction work hours shall be limited to the hours of 7 AM to 7 PM.</li> <li>The A sign on site shall identify the project by name and shall also provide a contact name and phone number for the job site and the project's representative for addressing noise concerns.</li> <li>Heavy equipment engines shall be covered and exhaust pipes shall include a muffler in good working condition.</li> </ol>			
4) Stationary equipment such as compressors, generators, and welder machines shall be located as far away from surrounding residential land uses as possible. The project shall connect to existing electrical service at the site to avoid the use of stationary, diesel- or other alternatively-fueled power generators, if feasible.			
5) Impact tools such as jack hammers shall be hydraulically or electrically powered wherever possible to avoid noise associated with compressed air exhaust from pneumatically powered tools. When use of pneumatic tools is unavoidable, it shall be ensured the tool will not exceed a decibel limit of 85 dBA at a distance of 50 feet. Pneumatic tools shall also include a noise suppression device on the compressed air exhaust.			
<ul><li>6) No radios or other amplified sound devices shall be audible beyond the property line of the construction site.</li><li>7) Prior to the start of any construction activity, the Applicant or its contractor shall prepare a Construction Noise Complaint Plan that identifies the name and/or title and contact information (including phone</li></ul>			

page 11 of 13

Mitigation Measure	Time Frame/ Monitoring Milestone	Enforcement Agency	Implemented? (Date, Signature, Notes)
number and email) of the Contractor and District-representatives responsible for addressing construction-noise related issues and details how the District and its construction contractor will receive, respond, and resolve to construction noise complaints. At a minimum, upon receipt of a noise complaint, the Applicant and/or Contractor representative identified in the Plan shall identify the noise source generating the complaint, determine the cause of the complaint, and take steps to resolve the complaint.			
Mitigation Measure NOISE-2: Reduce Residential Interior Noise Exposure. Prior to the issuance of a building permit for the proposed project, the City shall review and approve an acoustical analysis, prepared by or on behalf of the Applicant, that confirms actual noise levels for the project will not exceed:	Prior to issuance of building permit	Community Development Department	
1. 70 CNEL along northern portion of the site where building facades would be located, per the land use compatibility standards contained in the City's General Plan;			
2. 45 CNEL in habitable rooms; and			
3. 50 dBA Leq (1-hour) in other occupied rooms.			
Potential noise insulation site and building design features capable of achieving this requirement may include, but are not limited to: sound barriers; enhanced exterior wall construction/noise insulation design; use of enhanced window, door, and roof assemblies with above average sound transmission class (STC) or outdoor/indoor transmission call (OITC) values; or use of mechanical, forced air ventilation systems to permit a windows closed condition in residential units.			

12

Mitigation Measure	Time Frame/ Monitoring Milestone	Enforcement Agency	Implemented? (Date, Signature, Notes)	
TRANSPORTATION				
Mitigation Measure TRANS-1: Construction Period Transportation Impacts. The Applicant shall submit a Construction Period Traffic Control Plan to the City for review and approval. The plan shall include traffic safety guidelines compatible with Section 12 of the Caltrans Standard Specifications ("Construction Area Traffic Control Devices") to be followed during construction. The plan shall also specify provision of adequate signing and other precautions for public safety to be provided during project construction. In particular, the plan shall include a discussion of bicycle and pedestrian safety needs due to project construction and later, project operation. In addition, the plan shall address emergency vehicle access during construction. The applicant or their general contractor for the project shall notify the Public Works & Utilities Department and local emergency services (i.e., the Police and Fire Departments) prior to construction to inform them of the proposed construction schedule and that traffic delays may occur. Prior to approval of a grading permit, the City shall review and approve the project Construction Period Traffic Control Plan. During construction, the City shall periodically verify that traffic control plan provisions are being implemented.	During Construction	Public Works and Utilities Department		
TRIBAL CULTURAL RESOURCES				
Application of Mitigation Measures CUL-1 through CUL-2	Prior to issuance of grading permits	Community Development Department		