

**CITY OF WATSONVILLE**  
**Public Works and Utilities Department**

CONTRACT CHANGE ORDER No. 1

Contract No. 1907

Project Name: **Corrlitos Sand Filter Structure Roof Replacement**

City Project No. WA-20-14348

Contractor: **Top Line Engineers, Inc.**

**Description of Work:**

The sedimentation basin structure is immediately adjacent to the sand filter structure, and its roof is of a similar age and condition as the sand filter structure. This sedimentation basin roof replacement was included as a bid add alternate for complete replacement of existing joists and wood planking, but was not awarded due to available budget. While demolishing the existing roof joists on the sand filter structure, it was determined that a sufficient quantity of joists in good condition could be salvaged and utilized for the sedimentation basin, thereby saving significant costs from the bid add alternate option. This change order is for the cost to salvage the existing sand filter joists in good condition, prepare and install the joists at the sedimentation basin, and install new wood planking at the sedimentation basin.

**Total of Change Order No. 1          \$238,383.00**

By reason of this order the time of completion will be adjusted as follows: 0 Days

This change order constitutes full and complete compensation for all labor, equipment, materials, overhead, profit, any and all indirect costs and time adjustment required to perform the above described change. All work shall be completed in accordance with the applicable provisions of the Contract Documents.

**Accepted By Contractor:** \_\_\_\_\_  
Top Line Engineers, Inc. Date


**City Approval:**

Project Manager	Date	Director Public Works & Utilities	Date
<i>If Cumulative Change Order Percentage is Greater Than 15% the Following Signatures are also required:</i>			
Director of Administrative Service	Date	City Manager	Date

**Contract Summary:**

The Original Contract Sum:	\$611,500.00
Net Change by Previously Authorized Change Orders	\$0.00
The Contract Sum Prior to this Change Order:	\$611,500.00
<b>Amount of this Change Order:</b>	<b>\$238,383.00</b>
<b>The New Contract Sum Including this Change Order:</b>	<b>\$849,883.00</b>
<b>Cumulative Change Order Percentage Increase</b>	<b>39%</b>

Top Line Engineers, Inc.



Top Line Engineers, Inc.

Printed: Jan 26, 2021

23146 Clawiter Road, Hayward, CA 94545

Fax: 510 940 8623

Phone: 510-940 8614

## Change Order

<b>Owner Info</b>	<b>Job Info</b>	<b>Change Order ID</b>
City of Watsonville Corralitos, Ca	Corralitos, Ca	proposed CH O#1

### Corralito's sand filters roof replacement

CO ID	Created / Approved Date	Price
proposed CH O#1	Created: Jan 26, 2021 Pending...	\$216,950.00

Description
Sedimentation Basin structure

Cost Code	Title	Description	Qty/Unit	Unit Cost	Price
Demolition	Sedimentation Basin structure Demolition	labor materials and equipment to demo the existing deking material and selected joist on bad conditions. including disposal	1.00 lumpsum	\$28,850.00	\$28,850.00
Demolition	Lumber selection	select and clean existing 2x8 from nails and damage to be reused	40.00 hours	\$95.00	\$3,800.00
wood framing	sedimentation Basin structure framing	labor materials and equipment to repair joist and install new 2x6 redwood deking	1.00	\$178,800.00	\$178,800.00
5500 Metal Fabrications	access doors	fabricate the access doors with 1/4 aluminum diamond plated matching the sand filters ones	10.00 each	\$550.00	\$5,500.00
					<b>\$216,950.00</b>

Status	Signature	Date
Approved by: _____		___/___/___

Approval Comments
-------------------

**Please Note:** A signature of Approval OR **Electronic Acceptance** is required before change order is effective. This change order becomes part of the existing contract.

TOTAL AMOUNT OF CHANGE ORDER:	\$216,950.00
-------------------------------	--------------



# Hayward Lumber Co

www.HaywardLumber.com  
 Hayward Redwood City  
 1775 East Bayshore Road  
 Redwood City, CA 94063  
 (650) 366-3732

## QUOTE

Order #	37257442-00	
Page #	1	
Ship Point	Hayward Redwood City	
Via		
Terms	AR Net 10th	
D A T E S	Entered	03/05/21
	Promised	03/25/21
	Picked	
	Shipped	
	Invoiced	
Printed	03/05/21 08:09	

Bill To	3700761	Ship To	002
	TOP LINE ENGINEERS, INC. 23144 CLAWITER RD HAYWARD, CA 94545		CORRALITOS SAND FILTER EUREKA CANYON RD APN: WA-20-14348 CORRALITOS, CA 95076

Instructions			
Placed by	EVERARDO GUTIERREZ	Customer PO	356099
Taken By	dav	Sales in	dav
		Sales out	DAV

Ln#	Product Description	Quantity Ordered	Qty UM	Footage or Quantity	Unit Price	Price UM	Amount (Net)
1	ZL-2x8xmemo RWD CON HRT A/D S4S ZL-37257442-001 Tally: 100/16 100/18	3400	LF	4533.32	3695.00	MBF	16746.48

1 Lines Total	4533.32	Subtotal	16746.48
		CA Lbr Fee	167.46
		Taxes	1423.45
		Invoice Total	18337.39

\$300 Delivery + 15% Contractor Mark Up on Total: \$21,433.00

**WARNING:** Drilling, sawing, sanding or machining wood product can expose you to wood dust, a substance known to the State of California to cause cancer. Avoid inhaling wood dust or use a dust mask or other safeguards for personal protection. For more information goto [www.Prop65Warnings.ca.gov/wood](http://www.Prop65Warnings.ca.gov/wood)